## Holyhead Vessel Maintenance check list



Stena Line Ports Ltd Port of Holyhead Stena House Station Approach Anglesey LL65 1DQ

Holyhead Port Control: 01407 606700 E-mail: Web site:

portcontrol@stenaline.com http//holyheadport.co.uk

## **VESSEL MAINTENANCE CHECKLIST**

The following applies to all vessels and craft within the Port of Holyhead, Lying at anchor or in berth in the New, Inner and Outer Harbours.

If a vessel arranges for work to be carried out within the Port of Holyhead, either ashore or in or on the water, it is the vessel's responsibility to ensure compliance with current UK shore, health and safety legislation, diving regulations and the Port Marine Safety Code.

This form should be used as a guideline for the vessel to ensure its compliance.

Name of vessel		
Nature of work		
Date work will commence		
Date work will be completed		
How this checklist is used/completed is for the vessel to decide. The Port requires the form to be filled in above and signed below.		
Signature of Master / Chief Engi	ineer	

Safe System of Work			
Activity	Work Done Y/N & Responsibility	Remarks/Further Action required	
, ouvry	for task		
Has Holyhead Port Control been informed of programmed works as soon as possible?			
Method statement agreed between Vessel & Contractors			
Method statement distributed between contractors, ship & Port Control			
Who is responsible for supervision of any shore work? Named Individual			
Risk Assessments agreed between contractors& vessel. Copies distributed to Port Control			
Permits to work issued by ship and/or Technical Services.			
Notification to Port Control of any works on Linkspan or from Shore?			
Diving permits - Port Authority & legal requirements adhered to?			
Has the provision of safety boat/s been considered if working over water or with diving operations?			
Tool box talks agreed between all parties to plan and discuss progress of works?			
Personal Protective Equipment (PPE) Risk assessments checked for adequacy with particular			
reference to high risk activities, such as, working over water movement of traffic ashore, welding, Confined			
Bye-Laws and Port Regulations:			
Access to vessel –can all persons reach their place of			
Provision of gangway/net as appropriate.			
S	afe Place of Work		
Is the working area adequately lit? Is there a requirement to consider provision of additional lighting?			
Is the site tidy & are materials stored safely?			
Access" only signs in place?			
undamaged?			
unauthorised use?			
of the Work Boat Code of Practice and Port Marine Safety Code?			
Pontoons and craft used in the Harbour – are they adequately secured when in use and after completion of work?			
Named Individual.			
dismantled by competent persons? Named Individual.			

Scaffolding – Is the scaffold secured to the structure in enough places to prevent collapse?				
Named Individual.				
scaffold regularly, and always after it has been				
substantially altered, damaged and following extreme				
Named Individual				
Powered access equipment (where used)				
Has the equipment been erected by a competent				
Does the working platform have adequate guard rails				
and toe boards or other barriers to prevent people and				
materials falling off?				
Safety legislative requirements?				
Are the operators trained and competent?				
If work has to stop is all plant immobilised to prevent				
Crane	s and lifting appliances			
Has the working area for crane operations been				
Have arrangements been made to meet the crane				
operator and discuss the method statement/risk				
assessments and plan the lifting operations prior to				
Is the equipment used and maintained to UK Health &				
Safety legislative requirements?				
Is the crane on a firm level basis and is there sufficient				
Are the safe working loads and corresponding radii				
known and considered before any lifting begins?				
Has the banksman/slinger been trained to give signals				
and to attach loads correctly?				
Has the lift been planned by an "appointed person"?				
Provision of risk assessment from crane operator?				
If work has to stop is all plant immobilised to prevent				
Fire and Emergency requirements				
Development of plans:				
a Fire rescue				
b Confined space rescue				
d Habitat failure				
(Where appropriate)				
Agreed Assembly Point (s)?				
Are there adequate escape routes?				
Do all contractors know the emergency arrangements,				
Control?				
Are there the right number and type of fire				
extinguishers available/required?				

Name of vessel	
Date commence work	
Estimated duration	
Signature of Master	
Signature of Chief Engineer	